

Disaster FEMA-4022-DR-VT
 Applicant Town of Halifax
 Title Project Summary

Project Summary.xls

Project Name	EMMIE #	Project Total	Town Share	Work to Complete (Lg Only)	Paid Amt	Expense Book	PW Written	PW Signed	FEMA Review	Obligated	Paid
Roads (Large Projects)											
Brook Rd Cat C	2037	193,606	130,684	71,105							
Collins Rd Cat C	JKHAC11	87,633	59,152	36,966							
Green River Rd	73	1,990,000	1,492,500	374,025	649,850	2/14/11	In rework, pending amendment, and need congressional review				
Reed Hill Rd (Cat C)	JKHAC15	79,693	53,793	2,325		4/16/12	4/20/12	PENDING HYDROLOGY STUDY & CEF Not Needed			
Stowe Mtn Rd (Cat C)	1880	203,107	152,330	31,310		X	X	X	X	5/7/12	
Bridges (Large Projects)											
Weir Rd Bridge (Cat C)		94,666	71,000	0							
Reed Hill Rd	1730	479,022	323,340	479,022						4/20 start	5/10/12
Deer Park Rd Bridge	971	444,857	300,279	444,857							5/10/12
Hale Rd Bridge	2140	281,772	211,329	281,772							5/10/12
Deer Park Rd Temp Bridge	1592	197,683	133,436	149,683							5/10/12
Roads (Small Projects)											
Amidon Rd		61,746	41,679								
Brook Rd Cat B	95	10,629	7,971								
Collins Rd Cat B	100,134,253	41,217	30,913								
Deer Park Rd Cat B	104	19,018	14,264								
Deer Park Rd Cat C	2078	58,148	39,250								
Fowler Rd (Cat B)	135	42,335	42,335								
Fowler Rd (Cat C)	2234	20,877	15,657								
Green River Debris	2079	14,145	9,548								
Hanson Rd (Cat B)	136	5,344	4,008								
Hatch Schoolhouse Rd (Cat B)	93	5,344	4,088								
Hatch Schoolhouse Rd (Cat C)	2238	25,272	17,059								
Jacksonville Stage Rd (Cat B)	99	5,424	4,068								
Jacksonville Stage Rd (Cat C)	2229	56,450	38,104								
Moss Hollow Rd (Cat B)	96	5,274	4,746								
Moss Hollow Rd (Cat C)	2228	14,290	9,646								
Pennel Hill Rd	2158	29,283	19,766								
Pike Rd (Cat B)	103	5,402	4,051								
Pike Rd (Cat C)	2236	15,761	10,639								
Reed Hill Rd (Cat B)	102	4,464	3,348								
Sprague	101	2,981	2,235								
Stark Mtn Rd	2227	4,328	2,921								
Thomas Hill Rd (Cat B)	74	18,072	13,554								
Thomas Hill Rd		43,397	29,293								
Other (Small Project)											
Emergency Protective Measures	1811	13,303	8,980								
Totals		4,574,542	3,305,963	1,871,065	802,737						